



LISTA PROGRESU PAGAMENTO ACTUAL PROJETO PDIM TINAN 2025 HUSI MUNICIPIO AINARO

NO	TINAN	SECTORES	NARAN PROJECTO	MUNICIPIO	POSTO ADMINISTRATIVO	FATIN		KUSTO POUPANSA	KOMPANHIA	VALOR KONTRATO	% PAGAMENTO	% SEIDAUK PAGAMENTO	% FIZIKU	OBS
						SUCU	ALDEIA							
1	2025	SERVISU SAUDE	KONSTRUSAUN CENTRO SAUDE MAU-LAU	AINARO	MAUBISSE	MAU LAU	LAKAMALIK AU		MACEU UNIP. LDA	\$ 310,951.58	20%	80%	21.11%	
2	2025	SERVISU SAUDE	KONSTRUSAUN POSTU SAUDE MANEOBAS	AINARO	MAUBISSE	MANEOBAS	KOTO MATAN		LELDU RODRIGUES UNIP. LDA	\$ 100,803.75	35%	65%	56.61%	
3	2025	SERVISU OP	REHABILITASAUN ESTRADA HATO-SERAQUEI BA HATO-BUILICO VILLA STA 0+000-13+671	AINARO	HATU BUILICO	NUNU MOGUE	HATO SERAQUE		UNJEL UNIP. LDA	\$ 301,546.64	20%	80%	25.12%	
4	2025	SERVISU AGRICULTURA	REHABILITASAUN IRIGASAUN MAU-NUNO	AINARO	AILEU VILA	MAU NUNU	MAU SUKA		LESUGATAL UNIP. LDA	\$ 177,445.48	20%	80%	39.85%	
5	2025	SERVISU SAUDE	KONTRUSAUN UMA BA DOUTOR IHA ALDEIA BAZAR	AINARO	AINARO	SURU KRAIK	BAZAR		BENDITO FLORIVAL SALON UNIP. LDA	\$ 64,406.25	35%	65%	25.79%	
				\$ ROJETO				\$ -		\$ 955,153.70	20%	73%	35.67%	